

Doncaster S&C IMT			LNE SC 12/13 Hitchin - Camb (24184)										24-02-2012 09:54			
Activity Name	PPS Worksite Number	Start	Finish	Planned Start	Planned Finish	Possession Times	Tamper Times	TYPE - Work Type	CW Planned Start Miles	CW Planned Start Yards	CW Planned Finish Miles	CW Planned Finish Yards	Budget Yards / Units	Planned Yardage/Units	Notes	
127658.24184.Delivery Hitchin - Camb Jn ...		25-03-2012 02:05	22-10-2012 05:30	25-03-2012 02:05	22-10-2012 05:30				128	12	128	1236	7	7		
2011/12		25-03-2012 02:05	25-03-2012 09:05	25-03-20...	25-03-20...				0	0	0	0	0	0		
Week Number 52		25-03-2012 02:05	25-03-2012 09:05	25-03-20...	25-03-20...				0	0	0	0	0	0		
TRK - Part of Week: W Weekend		25-03-2012 02:05	25-03-2012 09:05	25-03-20...	25-03-20...				0	0	0	0	0	0		
Prep Works	3117648	25-03-2012 02:05*	25-03-2012 09:05	25-03-2012 02:05	25-03-2012 09:05	02:00 Sun - 08:40 Sun		70								
2012/13		01-04-2012 01:05	22-10-2012 05:30	01-04-20...	22-10-20...				128	12	128	1236	7	7		
Week Number 01		01-04-2012 01:05	01-04-2012 08:20	01-04-20...	01-04-20...				0	0	0	0	0	0		
TRK - Part of Week: W Weekend		01-04-2012 01:05	01-04-2012 08:20	01-04-20...	01-04-20...				0	0	0	0	0	0		
Prep Works	3117860	01-04-2012 01:05*	01-04-2012 08:20	01-04-2012 01:05	01-04-2012 08:20	01:05 Sun - 08:20 Sun		70								
Week Number 02		07-04-2012 01:05	09-04-2012 05:10	07-04-20...	09-04-20...				32	3	32	309	3	3		
TRK - Part of Week: W Weekend		07-04-2012 01:05	09-04-2012 05:10	07-04-20...	09-04-20...				32	3	32	309	3	3		
CORE 1st CW: 70 : Complete Renewal : 3 : Hitchin Camb Jn : 2272A/B/C	3133395	07-04-2012 01:05*	09-04-2012 05:10	07-04-2012 01:05	09-04-2012 05:10	01:10 Sun - 05:10 Mon	17:00 Sun - 01:00 Mon	70	32	3	32	309	3	3		
Week Number 03		15-04-2012 01:05	15-04-2012 08:20	15-04-20...	15-04-20...				0	0	0	0	0	0		
TRK - Part of Week: W Weekend		15-04-2012 01:05	15-04-2012 08:20	15-04-20...	15-04-20...				0	0	0	0	0	0		
F/Up Works:- Weld & Stress (+Prep for upcoming CW)	3133588	15-04-2012 01:05*	15-04-2012 08:20	15-04-2012 01:05	15-04-2012 08:20	01:05 Sun - 08:20 Sun		70								
Week Number 04		21-04-2012 01:05	23-04-2012 04:30	21-04-20...	23-04-20...				32	3	32	309	1	1		
TRK - Part of Week: W Weekend		21-04-2012 01:05	23-04-2012 04:30	21-04-20...	23-04-20...				32	3	32	309	1	1		
CORE 2nd CW: 70 : Complete Renewal : 1 : Hitchin Camb Jn :2266B	3133602	21-04-2012 22:40*	23-04-2012 04:30	21-04-2012 22:40	23-04-2012 04:30	22:40 Sat - 04:30 Mon		70	32	3	32	309	1	1		
Week Number 05		29-04-2012 01:10	29-04-2012 08:20	29-04-20...	29-04-20...				0	0	0	0	0	0		
TRK - Part of Week: W Weekend		29-04-2012 01:10	29-04-2012 08:20	29-04-20...	29-04-20...				0	0	0	0	0	0		
F/Up Works:- Weld & Stress (+Prep for upcoming CW)	3137051	29-04-2012 01:10*	29-04-2012 08:20	29-04-2012 01:10	29-04-2012 08:20	01:10 Sun - 08:20 Sun		70								
Week Number 06		05-05-2012 05:10	09-05-2012 05:10	05-05-20...	09-05-20...				32	3	32	309	2	2		
TRK - Part of Week: W Weekend		05-05-2012 05:10	07-05-2012 05:10	05-05-20...	07-05-20...				32	3	32	309	2	2		
CORE 3rd CW: 70 : Reballast : 2 : Hitchin Camb Jn : 2270A & 2273pts (##y associated PL) + Tamp adjoining 2272A/B/C pts	3139134	05-05-2012 22:30*	07-05-2012 05:10	05-05-2012 22:30	07-05-2012 05:10	22:30 Sat - 05:10 Mon		70	32	3	32	309	2	2		
TRK - Part of Week: MWdays Midweek Days		09-05-2012 08:00	09-05-2012 12:00	09-05-20...	09-05-20...				0	0	0	0	0	0		
F/Up Works:- Removal of TSR - 2272A/B/C Pts		09-05-2012 08:00*	09-05-2012 12:00	09-05-2012 08:00	09-05-2012 12:00	08:00 Wed - 12:00 Wed		70							Line Blockage	
Week Number 07		13-05-2012 01:20	13-05-2012 08:20	13-05-20...	13-05-20...				0	0	0	0	0	0		
TRK - Part of Week: W Weekend		13-05-2012 01:20	13-05-2012 08:20	13-05-20...	13-05-20...				0	0	0	0	0	0		
F/Up Works:- Tamp, Weld, Stress & Grinding	3139332	13-05-2012 01:20*	13-05-2012 08:20	13-05-2012 01:20	13-05-2012 08:20	01:20 Sun - 08:20 Sun	01:10 Sun - 09:05 Sun	70								
Week Number 08		20-05-2012 01:20	23-05-2012 08:20	20-05-20...	23-05-20...				0	0	0	0	0	0		
TRK - Part of Week: W Weekend		20-05-2012 01:20	20-05-2012 08:20	20-05-20...	20-05-20...				0	0	0	0	0	0		
F/Up Works:- Tamp	3139341	20-05-2012 01:20*	20-05-2012 08:20	20-05-2012 01:20	20-05-2012 08:20	01:20 Sun - 08:20 Sun		70								
TRK - Part of Week: MWdays Midweek Days		23-05-2012 08:00	23-05-2012 12:00	23-05-20...	23-05-20...				0	0	0	0	0	0		
F/Up Works:- Removal of TSR - 2266B Pts		23-05-2012 08:00*	23-05-2012 12:00	23-05-2012 08:00	23-05-2012 12:00	08:00 Wed - 12:00 Wed		70							Line Blockage	
Week Number 09		27-05-2012 01:20	27-05-2012 08:20	27-05-20...	27-05-20...				0	0	0	0	0	0		
TRK - Part of Week: W Weekend		27-05-2012 01:20	27-05-2012 08:20	27-05-20...	27-05-20...				0	0	0	0	0	0		
F/Up Works:- Weld, Stress & Grinding	3139354	27-05-2012 01:20*	27-05-2012 08:20	27-05-2012 01:20	27-05-2012 08:20	01:20 Sun - 08:20 Sun		70								
Week Number 10		03-06-2012 01:20	06-06-2012 08:20	03-06-20...	06-06-20...				0	0	0	0	0	0		
TRK - Part of Week: W Weekend		03-06-2012 01:20	03-06-2012 08:20	03-06-20...	03-06-20...				0	0	0	0	0	0		
F/Up Works:- Tamp & General FU works	3139386	03-06-2012 01:20*	03-06-2012 08:20	03-06-2012 01:20	03-06-2012 08:20	01:20 Sun - 08:20 Sun		70								
TRK - Part of Week: MWdays Midweek Days		06-06-2012 08:00	06-06-2012 12:00	06-06-20...	06-06-20...				0	0	0	0	0	0		
F/Up Works:- Removal of TSR - 2266B Pts		06-06-2012 08:00*	06-06-2012 12:00	06-06-2012 08:00	06-06-2012 12:00	08:00 Wed - 12:00 Wed		70							Line Blockage	
Week Number 11		10-06-2012 01:20	10-06-2012 08:20	10-06-20...	10-06-20...				0	0	0	0	0	0		
TRK - Part of Week: W Weekend		10-06-2012 01:20	10-06-2012 08:20	10-06-20...	10-06-20...				0	0	0	0	0	0		
			Page 1 of 2									Produced by Trev Wright, S&C Depot Planner				
												Tel:- 07702912659				

[illegible]